Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	KSRB 2-1.2 : Earthwork in surface excavation in Hard soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. No. KBS 2.1(a) / 2.3.1. (P.No. 5/I.No. 2.2 of CSR 2015-16)	Cum	0.00	0.00	1377.00	258.85	356436.00	1377.00	356436.00	
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5. (P.No. 5/I.No. 2.4 of CSR 2015-16)	Cum	0.00	0.00	587.79	332.98	195722.00	587.79	195722.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rml
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
3	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Cement concrete road.	Cum	0.00	0.00	36.36	714.20	25968.00	36.36	25968.00	
4	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Asphalt surface road. (P.No.257/I.No. 37.38 of CSR 2015-16)	Cum	0.00	0.00	86.75	400.04	34703.00	86.75	34703.00	
5	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 50mm nominal OD pipes	Mtr	0.00	0.00	2754.00	529.47	1458160.00	2754.00	1458160.00	
6	Providing and fixing gun metal wheel valve conforming to IS specification of approved make as per directions including all lead and lift etc., complete.- for 50mm dia:	No's	0.00	0.00	30.00	1694.30	50829.00	30.00	50829.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
7	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 32mm nominal OD pipes	Mtr	0.00	0.00	716.10	252.97	181152.00	716.10	181152.00	
8	KSRB 6-1.2 : Providing and constructing burnt brick masonry for basement and superstructure with approved quality of non-modular bricks of standard size of class designation 3.5Newton per sqmm with cement mortar1:8 including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2	Cum	0.00	0.00	3.73	12191.93	45476.00	3.73	45476.00	
9	KSRB13-6.1-3 : Providing and fixing in position brass bib cock of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3	No's	0.00	0.00	341.00	252.97	86263.00	341.00	86263.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
10	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	Cum	0.00	0.00	413.10	89.42	36939.00	413.10	36939.00	
11	KSRRB M100-4.1. Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-I : Surface Road KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1	Cum	0.00	0.00	1670.90	111.00	185469.00	1670.90	185469.00	
	Total Construction Amount						**2657117.00**		**2657117.00**	
	KRIDL Charge 11%						**292282.87**		**292282.87**	
	Total Amount						**2949399.87**		**2949399.87**	

Certificate

The above work has been Completed satisfactorily

The debris has been removed and disposed from the work spot.

No. departmental issues are made to the contractor

Asst. Engineer
KRIDL, BBMP, RR Nagara

CIVIL QUALITY CONSULTANTS & ENGINEERS
Bangalore

Contractor Representative

Contractor Representative

Asst Engineer
Ward no.16,BBMP

Yashwantha

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner